

NUCLEAR POWER CORPORATION OF INDIA LIMITED
(A Government of India Enterprise)
Kudankulam Nuclear Power Project
KKNPP

Completion Certificate

12-September-2013

Name of Work : Pre- Commissioning & Commissioning of electrical part of ventilation system fan motors, dampers, packaged air conditioners, LCPs, etc. at KKNPP.

Name of the Contractor : VOLTECH ENGINEERS PVT LTD

Work Order No. : 800226

Work Order Value : ₹ 35,117,527.50 /-

Work Done Value : ₹ 18,262,866.00 /-


Start Date of Work : 20-October-2010


Stipulated Completion By : 19-October-2011

Amount Security Deposit : ₹ 1084278/- /-

Actual Completion Date : 14/07/2013

Certified that the work has been completed in all respect and there has been no deviations from the sanctioned plans and specifications.


Section Head
P. K. MANDAL
SME (E)
JPCIL KKNPP


Engineer -In-Charge

To,

VOLTECH ENGINEERS PVT LTD

Arunodaya Apartments, Flat No.B-4, 1st Floor, No.27, 2nd Madley Street, T. Nagar, Chennai-600017